

TEST REPORT: Nr.55

Date: September 25 2020

CHILLER EFFICIENCY PERFORMANCE WITH INTELLIGENT ADIABATIC CHILLER-BOOSTING SYSTEM **SMART COOLING™** PRO10 FOR CARRIER 30XA1002 CHILLERS

Test Participants

Carrier Engineer: Mohammad Jebril

Ali & Sons Engineer: Righesh Mohanan

Gerab Energy Engineer: Ali Soufan

Swiss Integrated Energy Technologies: Luca Gallarate

Project Title: Audi Showroom

Location: Abu Dhabi, United Arab Emirates

Table of Contents

Introduction..... 3

Main components..... 3

Measuring instruments..... 4

Testing procedures..... 4

Conclusion..... 11

Annex..... 12



Introduction

Building Type: Audi Showroom, Abu Dhabi, United Arab Emirates

Cooling Unit: air cooled water chiller Carrier 30XA1002

Adiabatic Device: **Smart Cooling™** PRO 10

Chillers were retrofitted with the intelligent adiabatic **Smart Cooling™** system to reduce their electricity consumption and increase COP (Coefficient of Performance) efficiency.

The intelligent adiabatic **Smart Cooling™** system combines an adiabatic evaporative pre-cooling process and condenser protection with mechanical air filtration. The intelligent adiabatic **Smart Cooling™** system is mounted externally in front of the condensers of the cooling equipment. **Smart Cooling™** initiates the adiabatic process even before the mechanical cooling kicks in and the equipment receives a temperature-reducing fine mist of processed water that reduces the temperature of condensation within the cooling circuit.

Main components

Smart Cooling™ comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners and fixings.

Protective membranes are installed outside the condenser and cover its entire surface, preventing water mist from coming into direct contact with the condenser.

Water filtration, purification and sterilization: the system purifies water from minerals and sterilizes water to prevent bacterial occurrence.

A high-pressure pump provides water pressure of up to 70 bar while a water recirculation system reintroduces non-evaporated water into the water purification and pump system.

The control unit regulates the system according to real-time data sets such as chiller parameters, ambient air temperature and humidity to supply the adiabatic system with the appropriate amount of water.

A high-pressure nozzle provides water spray with 5- to 40-micron droplets.

A set of fasteners and fixings ensure the compatibility of the equipment with the chiller.



Measuring instruments

An RIF600 ultrasonic water flow meter was used to measure the effectiveness of the chiller.
An Eniscop Analytics energy monitoring equipment (BEST) was used to measure electricity consumption.

Equipment tested: **CARRIER 30XA1002 Air-cooled Water Chillers**



Chiller without **Smart Cooling™** system



Chiller with **Smart Cooling™** system

Testing procedures:

Test conducted on chiller No.1.


Testing time: 08/28/2020 - 09/05/2020 adiabatic system Smart Cooling™ switched ON.

Testing Time: 09/09/2020 –09/18/2020 adiabatic system Smart Cooling™ switched OFF.

Stage 1

A data logger is installed on the subject HVAC equipment to collect all applicable real-time energy consumption and unit performance information. Data is collected by using a temperature sensor, Eniscop analytics and BTU reader.

BTU Reader



Eniscope Device



Stage 2

The **Smart Cooling™** system is switched ON.

Stage 3



During the period between 08/27/2020 and 09/05/2020, the test measured electricity usage data by chiller nr.1 (chillers nr.2 and nr.3 were switched off) with the intelligent adiabatic **Smart Cooling™** system in operation. During this period, the chiller consumed **47.67 MW/h** of electricity and produced **161.55 MW/Q**, while water consumption was **99 m3** and the average temperature during the period was **35.05 C°**.

Stage 4

The **Smart Cooling™** system is switched OFF.

Step 5

During the period between 08/09/2020 and 09/18/2020 the test measured electricity usage data by chiller nr.1 (chillers nr.2 and nr.3 were switched off) with the intelligent adiabatic **Smart Cooling™** system **not** in operation. During this, period the chiller consumed **54.82 MW/h** of electricity and produced **157.46 MW/Q**, while water consumption was **0 m3** and the average temperature during the period was **33.64° C**



Post-analysis of data monitoring shows the electricity savings generated by the **Smart Cooling™** system in 10 operation days is **8.15 MW/h** of electricity and increased cooling load by **4.09 MW/Q**.


Within these 10 days, the customer saved **8150 kw/h of electricity**. At an electricity rate of AED 0.45 per kw/h, the total savings amount to AED 3,667.5.


To achieve this result, 54 m³ of water were used, with water expenses of AED 10 per m³. In total AED 540 were spent on water.

Total savings after running costs were AED 3127.5 per 10 days or AED 366.7 per day or, on average, 815 kw/h per day for one operational chiller.

Testing Summary:

Smart Cooling™ Test Report in Chiller 1 Ali & Sons Audi Showroom, Abu Dhabi		
Status of Smart Cooling™	ON	OFF
Operating Date	27/08/2020 - 05/09/2020	09/09/2020 - 18/09/2020
Average Ambient Temperature "°C"	35.05	33.64
Average Flow "m³/h"	173.25	173.75
Total Electricity Consumption "MWH"	46.67	54.82
Average Electricity Consumption "KWH"	194.47	228.43
Average electricity consumption "KWH" at 100% load, 35 °C ambient temperature and exiting water temperature 6 °C	315.00	315.00
Chiller load %	61.74%	72.52%
Total Cooling Capacity "MWH"	161.55	157.46
Average Cooling Capacity "KWH"	673.11	656.07
Average EER	11.86	9.83
Electricity Consumption %	↓	17.47%
Cooling Capacity %	↑	2.53%
Energy Efficiency Rating (EER) %	↑	20.59%





Conclusion

Test results show that the intelligent adiabatic equipment **Smart Cooling™** increased chiller performance by, on average, 20.59% during 24 operational hours.

Ali Soufan 

September 25 2020

Annex



Riels instruments srl
 Viale Spagna, 16
 35020 Ponte San Nicolò (PD) - ITALY
 Ph. +39 0498961771 | info@riels.it



RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter	DN80	Date	15/12/2018
Ambient temperature	29°C	Model:	RIF600W
Standard Device before test	Normal		
Standard Device After Test	Normal		
Test result	Qualified		
Measured Medium	Water		
Accuracy	1%		
Signal Strength	UP: 90 DOWN: 90		
Standard device name	Static volumetric method/standard Meter Method Water Flow/Standard Device		
Standard device accuracy	0,20%		

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error		Repeatability	
Point	m3/h		°C	Mpa	m3/h		%		%	
Point 1	101,52	101,47	25,0	0,300	102,27	102,10	0,739	0,759	-0,147	0,147
	101,47		25,0	0,300	102,07		0,591			
	101,42		25,0	0,300	101,97		0,542			
Point 2	71,27	71,27	25,0	0,300	71,75	71,75	0,673	0,759	-0,146	0,147
	71,19		25,0	0,300	71,65		0,646			
	71,34		25,0	0,300	71,86		0,729			
Point 3	26,32	26,36	25,0	0,300	26,51	26,55	0,722	0,759	-0,132	0,147
	26,36		25,0	0,300	26,56		0,759			
	26,39		25,0	0,300	26,58		0,720			

Verification Based on JJG 1030-2007 < Ultrasonic flowmeter verification procedures >
 Scale Factor=1





Riels instruments srl
 Viale Spagna, 16
 35020 Ponte San Nicolò (PD) - ITALY
 Ph. +39 0498961771 | info@riels.it



RIF600 | Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione	DN80	Date	15/12/2018
Temperatura ambiente	29°C	Model:	RIF600W
Dispositivo standard prima del test	Normale		
Dispositivo standard dop il test	Normale		
Risultato del test	Qualified		
Liquido	Acqua		
Accuratezza	1%		
Potenza dei segnali	UP: 90 DOWN: 90		
Tipo di dispositivo standard	Metodo volumetrico statico/Misuratore di portata volumetrico		
Accuratezza del dispositivo standa	0,20%		

Test	Misuratore standard	Temperatura	Pressione	Misuratore testato	errore base	Ripetibilità
Punti	m3/h	°C	Mpa	m3/h	%	%
Punto 1	101,52	25,0	0,300	102,27	0,739	-0,147
	101,47	25,0	0,300	102,07	0,591	
	101,42	25,0	0,300	101,97	0,542	
Punto 2	71,27	25,0	0,300	71,75	0,673	-0,146
	71,19	25,0	0,300	71,65	0,646	
	71,34	25,0	0,300	71,86	0,729	
Punto 3	26,32	25,0	0,300	26,51	0,722	-0,132
	26,36	25,0	0,300	26,56	0,759	
	26,39	25,0	0,300	26,58	0,720	

Verification Based on JIG 1030-2007 < Ultrasonic flowmeter verification procedures >
 Scale Factor=1