**TEST REPORT: Nr.155** 

Date: July 06, 2021

# CHILLER EFFICIENCY PERFORMANCE WITH THE INTELLIGENT ADIABATIC CHILLER-BOOSTING SYSTEM SMART COOLING<sup>TM</sup> PRO10 FOR CARRIER 30XA1002 CHILLERS

#### **Test Participants:**

Carrier Engineer: Mohammad Jebril

Gerab Energy Engineer: Ali Soufan

Swiss Integrated Energy Technologies: Armands Mucenieks

Project name: Al Baywa Greenhouse

Location: Alain, United Arab Emirates

# **Table of Contents**

Introduction	3
Main components	
Measuring instruments	4
Testing procedures	
Testing Results	7
Testing Summary	8
Conclusion	9
Annex	1(

## **Introduction**

Type of building: Al Baywa Greenhouse, Alain, United Arab Emirates

Cooling units: Air-cooled water Carrier 30XA1702 chillers

Chiller booster: **Smart Cooling™** PRO 10 - Adiabatic technology with condenser protection.

Chillers were retrofitted with the intelligent adiabatic **Smart Cooling™** system to reduce their electricity consumption and increase COP (Coefficient of Performance) efficiency.

The intelligent adiabatic **Smart Cooling™** system combines an adiabatic evaporative pre-cooling process and condenser protection with mechanical air filtration. The intelligent adiabatic **Smart Cooling™** system is mounted externally in front of the condensers of the cooling equipment. **Smart Cooling™** initiates the adiabatic process even before the mechanical cooling kicks in and the equipment receives a temperature-reducing fine mist of processed water that reduces the temperature of condensation within the cooling circuit.

Smart Cooling™ ensure 100% condenser protection from direct contact with water.

# **Main components**

Smart Cooling™ comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners and fixings.

Protective membranes are installed outside the condenser and cover its entire surface, preventing water mist from coming into direct contact with the condenser.

Water filtration, purification and sterilization: the system purifies water from minerals and sterilizes water to prevent bacterial occurrence.

A high-pressure pump provides water pressure of up to 70 bar while a water recirculation system reintroduces non-evaporated water into the water purification and pump system. The control unit regulates the system according to real-time data sets such as chiller parameters, ambient air temperature and humidity to supply the adiabatic system with the appropriate amount of water.

A high-pressure nozzle provides water spray with 5- to 40-micron droplets.

A set of fasteners and fixings ensure the compatibility of the equipment with the chiller.













# **Measuring instruments**

An RIF600 ultrasonic water flow meter was used to measure the effectiveness of the chiller. An Eniscope Analytics energy monitoring equipment (BEST) was used to measure electricity consumption.

Equipment tested: Air-cooled Carrier 30XA1702 water chillers







Chiller with Smart Cooling™ system



# **Testing procedures**

Testing was conducted on chillers No.1, No.2, No.3 and No.4

Testing period: 06/15/2021 - 06/21-2021 adiabatic system **Smart Cooling<sup>™</sup>** switched ON Testing period: 06/22/2021 –06/28/2021 adiabatic system **Smart Cooling<sup>™</sup>** switched OFF

#### Step 1

A data logger is installed on the subject HVAC equipment to collect all applicable real-time energy consumption and unit performance information. Data is collected by using a an Eniscope Analytics temperature sensor.

#### Eniscope:





Step 2

The **Smart Cooling™** system is switched ON.

#### Step 3

During the period between 06/15/2021 and 06/21/2021, the test measured electricity usage data by the chillers with the intelligent adiabatic **Smart Cooling<sup>™</sup>** system in operation. During this period, the chiller consumed **47.67 MW/h** of electricity, while water consumption was **280 m**<sup>3</sup> and the average temperature during the period was **42° C**.

#### Step 4

The Smart Cooling™ system is switched OFF.


#### Step 5

During the period between 06/23/2021 and 06/29/2021 the test measured electricity usage data by chillers with the intelligent adiabatic **Smart Cooling™** system **not** in operation. During



this, period the chiller consumed **295.236 MW/h** of electricity, while water consumption was **0** m**3** and the average temperature during the period was **41° C** 


# **Testing Results**



Post-analysis of data monitoring shows the electricity savings generated by the **Smart** Cooling<sup>™</sup> system in 7 operation days is **38 MW/h** of electricity

Within these 7 days, the customer saved **38,081 kw/h of electricity**. At an electricity rate of AED 0.30 per kw/h, the total savings amount to AED 11,424.

To achieve this result,  $280 \text{ m}^3$  of water were used, with water expenses of AED 10 per  $\text{m}^3$ . In total AED 2800 were spent on water.



Electrical

Consumption %

# **Testing Summary**

Status of <b>Smart Cooling</b> ™	0	N	0	FF					
	7 D	ays	7 D	ays					
Test Duration	From	То	From	То					
	15.06.2021	21.06.2021	23.06.2021	29.06.2021					
Average Ambient Temperature "°C"	42	°C	41	°C	15%				
Total Electrical Consumption "KWH"	257 15	5 KWH	295 23	6 KWH					
Average Electrical Consumption Per Hour "KWH"	1 531	KWH	1 757	KWH					
Total Water Consumption "m3"	280,	0 m <sup>3</sup>	0,0	$m^3$					
ROI:				T					
			kw/h	AED	Summary				
Actual Chiller savings in 7 Days			38 081	0,32	12 186				
					T				
		M <sup>3</sup>	AED	Summary					
Actual water consumption in 7 Days	280	7,81	2 187						
	kw/h	AED	Summary						
Projected Chillers savings per season	(240 days)		1 218 603	0,32	389 953				
				<u> </u>					
		M <sup>3</sup>	AED	Summary					
Projected water consumption per seas	on (240 days)		8 960	7,81	69 978				
			QTY	455					
Maintananan naryaar			,		Total				
Maintenance per year			4	7623	30 492				
Net savings after all running costs for	1 Chillers			AED	289 483				
Trot savings and an running costs for -		,	,	AED	209 403				
Cost of 4 adiabatic <b>Smart Cooling™</b> ,		AED	506822,00						
ROI Period (in calendar years, after all r			1,75 year						
Reduction of CO2 Emissions for 4 Chil	т	on	509						
			'						

**TEST RESULTS** 

Smart Cooling™ Test Report Al Baywa Greenhouse, Alain, UAE

Note: For more details about test please refer to the supported document (Excel File).

# Brief review on cooling capacity improvements based on customer's plant management system

Below Table data:

Ambient Temperature & Humidity collected from smartcooling temperature & humidity sensors.

Produced Cooling load & Plant cooling set point collected from customer realtime chiller monitoring system.

Electrical Consumption collected from smartcooling electrical meters.


Table Summary: As you can see in below table requested, Cooling Capacity required by plant is more than actually plant cooling capacity so chillers at these moments are working at 100% load. As you can see with Smartcooling ON the chillers are producing more cooling capacity than with smartcooling being OFF at higher ambient temperatures

				· ·						<u> </u>			
			Plant Cooling	Capacity:	6.8 MWH								
		Smartc	ooling OFF			Smartcooling ON							
Date Time	Ambient TEMP (°C)	RH %	Actual Cooling Load Produced by chillers (MWH)	Plant Cooling Setpoint (MWH)	Electrical Consumption (KWH)	Date Time	Ambient TEMP (°C)	RH %	Air Entering Condensers with SC (°C)	Actual Cooling Load Produced By Chillers (MWH)	Plant Cooling Setpoint (MWH)	Electrical Consumption (KWH)	
28/6/2021 21:05:00 GST	35	31.5	5.4	8		16/6/2021 21:05:00 GST	43.5	25	28.61039	6.0	7.1		
28/6/2021 21:10:00 GST	34.7	31.9	5.3	8		16/6/2021 21:10:00 GST	43.8	25.9	28.60568	6.0	7.1		
28/6/2021 21:15:00 GST	34.7	31.8	5.5	8		16/6/2021 21:15:00 GST	43.6	28	28.96935	6.2	7.1		
28/6/2021 21:20:00 GST	34.7	31.6	5.3	8		16/6/2021 21:20:00 GST	43.1	27.1	28.41104	6.0	7.1		
28/6/2021 21:25:00 GST	34.7	32.5	5.5	8		16/6/2021 21:25:00 GST	42.7	28.7	28.01046	6.2	7.1		
28/6/2021 21:30:00 GST	33.9	33.2	5.3	8	1799	16/6/2021 21:30:00 GST	42.5	29	28.78182	6.1	7.6	2064	
28/6/2021 21:35:00 GST	33.9	32.3	5.4	8		16/6/2021 21:35:00 GST	42.3	29	28.4832	6.3	7.3		
28/6/2021 21:40:00 GST	33.9	32.5	5.5	8		16/6/2021 21:40:00 GST	42.3	29.3	28.52087	6.1	7.3		
28/6/2021 21:45:00 GST	33.8	32.7	5.4	8		16/6/2021 21:45:00 GST	41.9	30.3	28.39536	6.1	7.5		
28/6/2021 21:50:00 GST	33.8	32.5	5.5	8		16/6/2021 21:50:00 GST	41.6	30.9	27.89654	6.2	7.6		
28/6/2021 21:55:00 GST	33.9	32.2	5.4	8		16/6/2021 21:55:00 GST	41.9	30.4	27.88874	6.2	7.6		
28/6/2021 22:00:00 GST	34.1	32.8	5.4	8		16/6/2021 22:00:00 GST	42	30.1	28.32797	6.1	7.6	2025	
28/6/2021 22:05:00 GST	34	34.5	5.4	8		16/6/2021 22:05:00 GST	41.9	28.5	28.19959	6.2	7.8		
28/6/2021 22:10:00 GST	33.8	33	5.4	8		16/6/2021 22:10:00 GST	40.5	30.7	28.33894	6.2	7.8		
28/6/2021 22:15:00 GST	33.8	34.5	5.5	8		16/6/2021 22:15:00 GST	40.6	30.8	27.52135	6.2	7.8		
28/6/2021 22:20:00 GST	34	32.7	5.4	8		16/6/2021 22:20:00 GST	41	31.1	27.26993	6.3	8		
28/6/2021 22:25:00 GST	34.4	31.5	5.5	8	1797	16/6/2021 22:25:00 GST	41.2	30.2	27.64418	6.1	8		
28/6/2021 22:30:00 GST	34.5	31.5	5.4	8	1/9/	16/6/2021 22:30:00 GST	40.8	29.7	27.60685	6.4	8	2025	
28/6/2021 22:35:00 GST	34.4	32.4	5.3	8		16/6/2021 22:35:00 GST	40.5	28.4	27.17851	6.3	8		
28/6/2021 22:40:00 GST	34	33.5	5.5	8		16/6/2021 22:40:00 GST	39.8	29	26.91247	6.2	8		
28/6/2021 22:45:00 GST	34	32.9	5.5	8		16/6/2021 22:45:00 GST	39.9	29	26.29323	6.3	8		
28/6/2021 22:50:00 GST	34.5	32	5.5	8		16/6/2021 22:50:00 GST	39.6	29.5	26.03853	6.3	8		
28/6/2021 22:55:00 GST	34.7	31.9	5.4	8		16/6/2021 22:55:00 GST	39.1	31.9	26.32088	6.3	8		
28/6/2021 23:00:00 GST	34.6	32.7	5.3	8		16/6/2021 23:00:00 GST	39.1	32.8	26.03853	6.3	8		
28/6/2021 23:05:00 GST	33.9	34.9	5.6	8		16/6/2021 23:05:00 GST	38.8	34.5	25.97264	6.3	8		
28/6/2021 23:10:00 GST	34	33.3	5.4	8		16/6/2021 23:10:00 GST	38.8	36.2	26.3301	6.3	8		
28/6/2021 23:15:00 GST	34.5	33.6	5.5	8		16/6/2021 23:15:00 GST	38.7	37.6	26.27326	6.5	8		
28/6/2021 23:20:00 GST	34.2	33.2	5.5	8		16/6/2021 23:20:00 GST	38.2	37.9	26.98974	6.4	8		
28/6/2021 23:25:00 GST	34.6	32.4	5.4	8	1794	16/6/2021 23:25:00 GST	37.9	38.6	27.12432	6.5	8	1985	
28/6/2021 23:30:00 GST	34.5	32.7	5.6	8	1734	16/6/2021 23:30:00 GST	37.3	39.8	26.48387	6.4	8	1505	
28/6/2021 23:35:00 GST	34.3	33.3	5.4	8		16/6/2021 23:35:00 GST	37.1	38.3	26.3716	6.4	8		
28/6/2021 23:40:00 GST	34	33.7	5.5	8	]	16/6/2021 23:40:00 GST	37.2	35.8	26.27173	6.4	8		
28/6/2021 23:45:00 GST	33.9	33.4	5.4	8		16/6/2021 23:45:00 GST	37.2	35.8	25.99869	6.4	8		
28/6/2021 23:50:00 GST	33.8	34	5.3	8		16/6/2021 23:50:00 GST	37	34.1	25.73241	6.5	8		
28/6/2021 23:55:00 GST	33.3	35.2	5.6	8		16/6/2021 23:55:00 GST	37	34.7	25.47893	6.4	8		

# **Conclusion:**

Test results data shows that the intelligent adiabatic **Smart Cooling™** system decreased the chiller electricity consumption by 15 %, on average, during 24 operational hours.

Armands Mucenieks July 06, 2021



## **Annex**



Riels instruments srl Viale Spagna, 16 35020 Ponte San Nicolò (PD) - ITALY Ph. +39 0498961771 | info@riels.it

Date

Model:

15/12/2018

RIF600W



# RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter DN80
Ambient temperature 29°C
Standard Device before test Normal
Standard Devide After Test Normal

 Test result
 Qualified

 Measured Medium
 Water

 Accuracy
 1%

 Signal Strength
 UP: 90

 DOWN: 90

Standard device name Static volumetric method/standard Meter Method Water Flow/Standard Device

Standard device accuracy 0,20%

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error		Repeatability			
Point	m3/h		m3/h		°C	Мра		m3/h	%	)	9/	6
	101,52		25,0	0,300	102,27		0,739					
Point 1	101,47	101,47	25,0	0,300	102,07	102,10	0,591	[	-0,147			
	101,42	1	25,0	0,300	101,97		0,542			0,147		
	71,27		25,0	0,300	71,75	71,75	0,673		-0,146			
Point 2	71,19	71,27	25,0	0,300	71,65		0,646	0,759				
	71,34		25,0	0,300	71,86		0,729	1				
	26,32		25,0	0,300	26,51		0,722	Ī		1		
Point 3	26,36	26,36	25,0	0,300	26,56	26,55	0,759		-0,132			
	26,39		25,0	0,300	26,58		0,720	Ī				

Verification Based on Scale Factor=1 JJG 1030-2007 < Ultrasonic flowmeter verification procedures >

Riels instruments srl | test Report

Pag. 1 di 2





Riels instruments srl Viale Spagna, 16 35020 Ponte San Nicolò (PD) - ITALY Ph. +39 0498961771 | info@riels.it

Date

Model:

15/12/2018

RIF600W





# RIF600 |Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione DN80
Temperatura ambiente 29°C
Dispositivo standard prima del test Normale

Dispositivo standard dop il test Risultato del test Qualified Liquido Acqua Accuratezza 1% Potenza dei segnali UP: DOWN:

Tipo di dispositivo standard Metodo volumetr

Accuratezza del dispositivo standa 0,20%

DOWN: 90
Metodo volumetrico statico/Misuratore di portata volumetrico

90

Test	Misuratore star	Misuratore standard		Pressione	Misura	tore testato	errore	base	Ripeti	ibilità																											
Punti	m3/h	m3/h		Мра		m3/h		n3/h			%	6																									
	101,52		25,0	0,300	102,27		0,739																														
Punto 1	101,47 101	1,47	25,0	0,300	102,07	102,10	0,591		-0,147																												
	101,42		25,0	0,300	101,97																													0,542			
	71,27		25,0	0,300	71,75	71,75 0,646														[		Ī															
Punto 2	71,19 71	71,27	25,0	0,300	71,65		0,646	0,759	-0,146	0,147																											
	71,34	l	25,0	0,300	71,86		0,729																														
	26,32		25,0	0,300	26,51		0,722	, I		Ī																											
Punto 3	26,36 26	,36	25,0	0,300	26,56	26,55	0,759	•	-0,132																												
	26,39	ĺ	25,0	0,300	26,58		0,720																														
Varification Based on	LIC 4020 2007	. 1 114	:	ar warifi aatia	n nronodius					•																											

Verification Based on Scale Factor=1 JJG 1030-2007 < Ultrasonic flowmeter verification procedures >

Riels instruments srl | test Report

Pag. 2 di 2

