

TEST REPORT: Nr.158

Date: March 25, 2022

CHILLER EFFICIENCY PERFORMANCE WITH INTELLIGENT ADIABATIC CHILLER BOOSTER **SMART COOLING™** PRO10 SYSTEM FOR CARRIER 30XA1212 CHILLER

Test Participants:

Carrier Engineer: Ravi Kiran

CBRE, Facility Engineer: Heggappa M.A

Swiss Integrated Energy Technologies: Armands Mucenieks

Project name: Microsoft Lavelle Road Office Building

Location: Lavelle Road, Ashok Nagar, Bengaluru, Karnataka 560001, India

Table of Contents

Introduction:.....	3
Main components:.....	3
Measuring instruments:.....	4
Testing procedures:.....	5
Conclusion:.....	9
Annex.....	10

Introduction:

Type of building: Microsoft office building, India.

Cooling units: air cooled water chiller CARRIER 30XA1212.

Chiller booster: **Smart Cooling™** PRO 10, adiabatic technology with condenser protection.

Chillers were retrofitted with the intelligent adiabatic **Smart Cooling™** system to reduce their electricity consumption and increase COP (Coefficient of Performance) efficiency.

The intelligent adiabatic **Smart Cooling™** system combines an adiabatic evaporative pre-cooling process and condenser protection with mechanical air filtration. The intelligent adiabatic **Smart Cooling™** system is mounted externally in front of the condensers of the cooling equipment. **Smart Cooling™** initiates the adiabatic process even before the mechanical cooling kicks in and the equipment receives a temperature-reducing fine mist of processed water that reduces the temperature of condensation within the cooling circuit.

Smart Cooling™ ensure 100% condenser protection from direct contact with water.

Main components:

Smart Cooling™ comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners and fixings.

Protective membranes are installed outside the condenser and cover its entire surface, preventing water mist from coming into direct contact with the condenser.


Water filtration, purification and sterilization: the system purifies water from minerals and sterilizes water to prevent bacterial occurrence.

A high-pressure pump provides water pressure of up to 70 bar while a water recirculation system reintroduces non-evaporated water into the water purification and pump system.

The control unit regulates the system according to real-time data sets such as chiller parameters, ambient air temperature and humidity to supply the adiabatic system with the appropriate amount of water.

A high-pressure nozzle provides water spray with 5- to 40-micron droplets.

A set of fasteners and fixings ensure the compatibility of the equipment with the chiller.




Measuring instruments:

A RIF600 ultrasonic water flow meter was used to measure the effectiveness of the chiller. The energy monitoring equipment Enicope analytics (BEST), was used to measure energy consumption.

The Temperature & Humidity monitoring data logger (Elitech) was used to measure ambient temperature, humidity & air entering temperature into the condenser coils.



Chiller without **Smart Cooling™** system



Chiller with **Smart Cooling™** system

Equipment tested: **Air-cooled water chillers, Carrier 30XA1212**



Testing procedures:




Testing has been carried out on chiller No.1.

Testing period: 2022/02/17 to 2022/02/25 - adiabatic system **Smart Cooling™** switched OFF

Testing period: 2022/03/10 to 2022/03/18 - adiabatic system **Smart Cooling™** switched ON

Step 1

A data logger is installed on the subject HVAC equipment to collect all applicable real-time energy consumption and unit performance information. Data is collected by using an Enscope Analytics temperature sensor and BTU reader.

BTU Reader	Temperature & Humidity Reader:	Enscope (Energy reader)
		

Step 2

The **Smart Cooling™** system is switched OFF.

Step 3

During the period from **2022/02/17** - 2022/02/25 of the test measured energy used by the condenser without the **Smart Cooling™** unit (**Chiller # 1 was in operation**). During this period the chiller consumed **8.617 MW/h** of electricity and produced **16.125 MW/h** cooling, the average temperature during this period was **25.57 °C**


During the period between 17/02/2022 and 17/02/2022, the test measured electricity usage data by chiller with the intelligent adiabatic **Smart Cooling™** system turned OFF (and with chiller #1 in operation). During this period the chiller consumed **8.617 MW/h** of electricity produced **16.125 MW/h of** cooling, the average temperature during the period was **25.57 °C**.

Step 4

The **Smart Cooling™** system is switched ON.

Step 5

During the period between 10/03/2022 and 18/03/2022, the test measured electricity usage by the chillers with the intelligent adiabatic system **Smart Cooling™** turned ON. During this period the chiller consumed **9.617 MW/h** of electricity, produced **22.775 MW/h** of cooling, and the average temperature during the period was **29.04 °C**.




Post-analysis of data monitoring shows **30.3 %** improvement in chiller performance achieved by **Smart Cooling™** system during 7 working days.


Testing Results Overview:

Smart Cooling™ Test Report in Chiller 1 - Microsoft Laval Road Office Building, Bangalore, India		
SC Status	SC OFF	SC ON
Test Period	17/02/2022 Thu - 25/02/2022 Fri	10/03/2022 Thu - 18/03/2022 Fri
Chiller Operating Hours "hrs"	58 hrs	73 hrs
SC Operating Hours "hrs"	0 hrs	62 hrs
Avg. Ambient temperature	25.57 °C	29.04 °C
Total Energy Usages	8,617 kWh	9,617 kWh
Total Produced Cooling "kWh"	16,125 kWh	22,775 kWh
Avg. Unit Efficiency "kW/kW"	1.83 kW/kW	2.38 kW/kW
Chiller Efficiency Improvements "%"	30.3%	

Unit efficiency overview



Condenser air entering temperature overview



DATE	Chiller Operating Hours	Avg. Ambient - T (°C)	Avg. Condenser Air Entering - T (°C)	Total Chiller 1 - E (kWh)	Avg. C.W Flow (m3/hr)	Avg. C.W Return Temp (°C)	Avg. C.W Supply Temp (°C)	Total Cooling Capacity (kWh)	Avg. Unit Efficiency "EER" (KW/KW)
17.02.2022	10	25,71333351	25,83062496	1211,837102	208,9354833	12,32866333	11,30855733	2521,641417	2,098634034
18.02.2022	8	23,37122381	23,31992173	1106,152721	205,0766563	12,51935313	11,29998167	2389,184068	2,168155484
19.02.2022	2	22,44348955	22,20585938	36,74612957	144,69825	22,50055417	22,4204875	58,38325	1,581573622
20.02.2022	0	24,93369492	24,93926497	0	0	23,52220876	23,51964175	0	0
21.02.2022	6	29,22343715	29,05017376	763,8693288	167,1894167	15,23421014	14,58079181	1188,876045	1,552791494
22.02.2022	12	27,44262155	27,31041662	2204,872464	206,2142708	11,48708014	10,18113243	3790,149545	1,731486614
23.02.2022	11	25,8029356	25,37935604	1912,21205	211,4195606	10,34770023	9,062722576	3514,36197	1,808262407
24.02.2022	9	24,99386586	24,60324075	1380,963519	209,0569167	13,12962991	11,92116028	2662,76575	1,870459699
25.02.2022	0	24,21302084	24,16315103	0	0	15,15617326	15,76555451	0	0

Note* During the period of 17/02/2022 till 20/02/2022: Chiller circuits A & B were working, during this period Smart Cooling™ was OFF

Notes* During the period of 21/02/2022 till 25/02/2022: Chiller circuits A & C were working, during this period Smart cooling™ was OFF

DATE	Chiller Operating Hours	SC Operating Hours	Avg. Ambient - T (°C)	Average Humidity (%)	Avg. Condenser Air Entering - T (°C)	Total Chiller 1 - E (kWh)	Avg. C.W Flow (m3/hr)	Avg. C.W Return Temp (°C)	Avg. C.W Supply Temp (°C)	Total Cooling Capacity (kWh)	Avg. Unit Efficiency "EER" (KW/KW)
10.03.2022	13	8	28,43	32,65	21,08	1589,4	209,8	11,2	10,0	4027,9	2,53
11.03.2022	12	11	29,22	24,66	20,92	1273,1	208,8	12,0	11,0	3265,1	2,51
12.03.2022	0	0	26,62	36,02	26,16	0,0	0,5	22,2	22,9	0,0	0,00
13.03.2022	0	0	26,49	36,87	26,19	0,0	0,6	23,9	24,8	0,0	0,00
14.03.2022	13	11	28,74	37,00	20,43	1760,3	207,4	11,4	9,9	4772,3	2,74
15.03.2022	12	10	28,89	36,28	19,91	1604,6	194,4	11,6	10,2	4296,1	2,68
16.03.2022	12	2	28,95	43,67	N.A	2129,0	198,5	11,6	10,5	3418,8	1,67
17.03.2022	12	12	29,86	37,79	N.A	1654,0	171,0	12,4	11,5	2844,3	1,79
18.03.2022	11	10	29,08	46,02	N.A	1736,0	195,1	12,2	11,0	3569,0	2,06

Note* During the period of 10/03/2022 till 15/03/2022: Chiller circuits A & B were working, Smart Cooling™ was working on Circuit A & B

Note* The date 16/03/2022 is not included in the analysis as during this period Smart Cooling™ operates for 2 hours only, due to a chiller condenser fan issue


Note* During the period of 17/03/2022 till 18/03/2022: Chiller circuits A & C were working, Smart Cooling™ was working on Circuit C only

Conclusion:

Test results data show that the adiabatic equipment **Smart Cooling™** increases chiller performance, on average, by **30.3%** during 7 operating days.

Armands Mucenieks

March 25, 2022



Annex



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter	DN80	Date	15/12/2018
Ambient temperature	29°C		
Standard Device before test	Normal	Model:	RIF600W
Standard Device After Test	Normal		
Test result	Qualified		
Measured Medium	Water		
Accuracy	1%		
Signal Strength	UP: 90 DOWN: 90		
Standard device name	Static volumetric method/standard Meter Method Water Flow/Standard Device		
Standard device accuracy	0,20%		

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error		Repeatability		
Point	m3/h		°C	Mpa	m3/h		%		%		
Point 1	101,52	101,47	25,0	0,300	102,27	102,10	0,739	0,759	-0,147	0,147	
	101,47		25,0	0,300	102,07		0,591				
	101,42		25,0	0,300	101,97		0,542				
Point 2	71,27	71,27	25,0	0,300	71,75	71,75	0,673		-0,146		0,147
	71,19		25,0	0,300	71,65		0,646				
	71,34		25,0	0,300	71,86		0,729				
Point 3	26,32	26,36	25,0	0,300	26,51	26,55	0,722		-0,132		
	26,36		25,0	0,300	26,56		0,759				
	26,39		25,0	0,300	26,58		0,720				

Verification Based on JJG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione DN80
Temperatura ambiente 29°C
Dispositivo standard prima del test Normale
Dispositivo standard dop il test Normale
Risultato del test Qualified
Liquido Acqua
Accuratezza 1%
Potenza dei segnali UP: 90
DOWN: 90

Date 15/12/2018

Model: RIF600W

Tipo di dispositivo standard Metodo volumetrico statico/Misuratore di portata volumetrico
Accuratezza del dispositivo standa 0,20%

Test	Misuratore standard	Temperatura	Pressione	Misuratore testato	errore base	Ripetibilità
Punti	m3/h	°C	Mpa	m3/h	%	%
Punto 1	101,52	25,0	0,300	102,27	0,739	-0,147
	101,47			102,07	0,591	
	101,42			101,97	0,542	
Punto 2	71,27	25,0	0,300	71,75	0,673	-0,146
	71,19			71,65	0,646	
	71,34			71,86	0,729	
Punto 3	26,32	25,0	0,300	26,51	0,722	-0,132
	26,36			26,56	0,759	
	26,39			26,58	0,720	

Verification Based on JYG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1