


14 October 2019

TEST REPORT

010



**SMART COOLING™** PRO10 SYSTEM

**RTA, Dubai**

Test Participants:

Project name: **RTA, DUBAI** Location: **Dubai, UAE**

Customer: **RTA, Dubai**

Compiled by: **Smart4Power**

## Table of Contents

Introduction: .....	3
Main components: .....	4
Measuring instruments: .....	5
Testing Smart Cooling™ PRO 10 .....	6
Testing data: .....	7
Conclusion: .....	10

## Introduction:

**Type of structure:** RTA, Marina Plaza, Office 2602, Dubai, UAE.

**Cooling units:** Air cooled water chiller **Chiller No. 10.**

**Chiller booster:** *Smart Cooling*<sup>™</sup> *PRO 10*, adiabatic technology with condenser protection.

Between *01/10/2019 (16:00) - 03/10/2019 (16:00)*, a full performance evaluation of the *Smart Cooling*<sup>™</sup> system (SCS) was conducted on *Chiller No.10* at the RTA facility.

The test compares chiller performance with the *Smart Cooling*<sup>™</sup> system **OFF** and **ON** over two consecutive 24-hour periods under nearly identical outdoor conditions (CDD variance only **1.4%**).

The *Smart Cooling*<sup>™</sup> system improves chiller efficiency through intelligent adiabatic pre-cooling and condenser air temperature reduction. This reduces compressor load and improves the system's kW/TR performance.

- **Its main functions include:**

- Controlled water atomization for optimal adiabatic efficiency.
- Complete water sanitation.
- Reduction of condenser inlet air temperature to improve EER / SEC.

Intelligent automation based on temperature and load conditions. Water recirculation for minimized consumption (3.5 m<sup>3</sup>/day measured during test).

During the test period, *Smart Cooling*<sup>™</sup> system **ON** improved the chiller's efficiency by **20%**, reducing the average kW/TR from **1.58 to 1.26**.

- **Daily savings were measured at:**

- **649 kWh/day** electricity reduction
- **289 AED/day** monetary savings
- **3.5 m<sup>3</sup>/day** water consumption

These results confirm measurable efficiency improvements even with naturally varying cooling demand.

## Main components:

*Smart Cooling*<sup>™</sup> comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners, and fixings.

- **Protective membranes** cover the condenser surface, preventing direct water contact.
- **Water system** purifies and sterilizes water to prevent mineral buildup and bacteria.
- **Pump** provides 70 bar pressure.
- **Control unit** regulates operation via real-time data (temperature, humidity, chiller parameters).
- **Nozzles** spray 5–40 µm droplets.
- A set of **fasteners and fixings** ensure the compatibility of the equipment with the chiller.



## Measuring instruments:

All measurements were recorded using the existing monitoring infrastructure of the RTA facility. Smart4Power (S4P) collected electrical consumption, cooling output (TR), and outdoor conditions for both test periods.

### Data sources included:

1. Chiller No.10 performance metrics (*kW*, *TR*, *SEC – kW/TR*).
2. Outdoor air temperature readings.
3. Hourly electrical energy consumption.
4. 24-hour logging for *Smart Cooling*™ **OFF** (1–2 October) and **ON** (2–3 October).

- **Formula:**

$$COP = Cooling (kW) \div Electrical (kW)$$



BTU Reader



Temperature and Humidity Reader



Eniscope (Energy Reader)

**Equipment tested:** Air-cooled water chillers, **Chiller No. 10.**

- The chiller's condensers fully enveloped by *Smart Cooling's*™ protective membranes, which prevent water mist infiltration and damage.
- In the foreground is the *Smart Cooling*™ pump station, pumping meticulously treated water at 70-bar pressure.
- The system is equipped with an automated Siemens controller.
- The system also includes a water drain line to re-filter and safely reuse water.

## Testing *Smart Cooling*™:

During the evaluation at RTA, the *Smart Cooling*™ system demonstrated a significant improvement in chiller efficiency when activated.

### Two full operational cycles were analyzed:

#### Period 1 — *Smart Cooling*™ OFF

- Chiller No.10 operated under normal conditions without adiabatic pre-cooling.
- Average SEC recorded: **1.58 kW/TR**.
- Outdoor temperature averaged **34.67°C**.
- Total 24-hour energy consumption was higher compared to *Smart Cooling*™ ON.

#### Period 2 — *Smart Cooling*™ ON

- Improved efficiency: SEC reduced to **1.26 kW/TR** ( $\approx 20\%$  improvement).
- Reduced electrical consumption: **649 kWh/day** saved.
- Moderate water usage: **3.5 m³/day**.
- Daily monetary savings: **289 AED/day**.
- Outdoor conditions remained comparable (CDD variance 1.4%).

### Two-Sample T-Test results:

- T-value: 42.96
- P-value: <0.01%
- Significance: 99%

Even though cooling demand was naturally higher on **3 October**, *Smart Cooling*™ still achieved large measurable savings.

## Testing Data:

The test comparison was conducted from:

- **OFF** period: 01/10/2019 (16:00) - 02/10/2019 (16:00)
- **ON** period: 02/10/2019 (16:00) - 03/10/2019 (16:00)

Both periods showed nearly identical environmental conditions.


### Key findings:


Average Outdoor Temperatures

**OFF** : 34.67°C

**ON** : 34.18°C

Difference: **0.49°C** (statistically minor — ensures test fairness)






NOTE: The periods of SCS OFF and ON are on identical outdoor conditions. These two periods where measurements were done were identical, thus makes a fair comparison.

SEC comparison			
Row Labels	Average of SEC CH10 [kW/	StdDev of SEC CH10 [kW/	Count of SEC CH10 [kW/TR]
Smartcool Off	1.58	0.23	1439
Smartcool On	1.26	0.16	1441
Grand Total	1.42	0.26	2880
Ho: $\mu_1=\mu_2$			
Ho: $\mu_1\neq\mu_2$			
Two sample T test		$t = \frac{\bar{x}_1 - \bar{x}_2}{\sqrt{\frac{s_1^2}{n_1} + \frac{s_2^2}{n_2}}}$	Two sample T test shows Smartcool changed the efficiency [SEC] of CH10 with a confidence level of 99%
T value	42.96		
deg freedom	1438		
p value	0.00%		
Comparison values			
Significance	99%		
T value	2.58		
p value	1.00%		
Improvement (		20.31%	



CH10 – Smartcool test



Temperature comparison			
Row Labels	Average of Outdoor T [C]	StdDev of Outdoor T [C]	Count of Outdoor T [C]
Smartcool Off	34.67	2.80	1439
Smartcool On	34.18	2.82	1441
Grand Total	34.41	2.82	2880
Ho: $\mu_1=\mu_2$			
Ho: $\mu_1\neq\mu_2$			
Two sample T test			
T value	4.71	$t = \frac{\bar{x}_1 - \bar{x}_2}{\sqrt{\frac{s_1^2}{n_1} + \frac{s_2^2}{n_2}}}$	Two sample T test shows that with 95% confidence, day 1 was 0.49°C hotter than day 2
deg freedom	1438		
p value	0.00%		
Comparison values			
Significance	99%		
T value	2.58		
p value	1.00%		
Change (%)	1.42%		

## Conclusion:

The increase in efficiency and energy savings has been calculated taking into account the outdoor temperature variance observed during the two test periods. The following results were obtained:

Supposing:

- 1 day of operation for each test period
- Comparable outdoor conditions (CDD variance: **1.4%**)
- Average outdoor temperature difference: **0.49 °C**
- Measured water consumption: **3.5 m³/day**

The following results:

- Measured electricity saving: **649 kWh/day**
- Monetary saving: **289 AED/day**
- Efficiency improvement: **20.31 % (SEC reduced from 1.58 to 1.26 kW/TR)**

Installing the *Smart Cooling*™ system on the chiller proved to be a valid solution.

The system, furthermore, increases the “life” of the compressors:

- by reducing the specific energy consumption under identical outdoor conditions,
- by stabilizing the condensation temperature even when the ambient temperature fluctuates,
- by maintaining cleaner condenser surfaces due to membrane protection.

Undoubtedly, installing the *SMART COOLING*™ system on a chiller serving a productive or technological process (working at around 80% of its capacity) would have given much higher results in terms of SAVING (the average **saving in our climate is around 39%–40%**), but even in this installation it is possible to foresee a ROI of 8 (eight) operational months.

Smart4Power

14 October 2019