


18 July 2022

TEST REPORT

159



SMART COOLING™ PRO10 SYSTEM

Al Hammadi Hospital

Test Participants:

Project name: **MICROSOFT LAVALLE** Location: Riyadh, KS

Integrated International Power Co: **Mr. Owais Mir**

Facility Engineer: **Mr. Ahmad Suliman**

Swiss Integrated Energy Technologies: **Armands Mucenieks**

Table of Contents

Introduction:	3
Main components:	4
Measuring instruments:	5
Testing procedures:	5
Conclusion:	9
Annex:	10

Introduction:

Type of building: SABB Bank, Dammam.

Cooling units: Air cooled water chiller **Trane RTAA 324**

Chiller booster: *Smart Cooling™ PRO 10*, adiabatic technology with condenser protection.

Chillers were retrofitted with the intelligent adiabatic *Smart Cooling™* system to reduce their electricity consumption and increase COP (Coefficient of Performance) efficiency.

The intelligent adiabatic *Smart Cooling™* system combines an adiabatic evaporative pre-cooling process and condenser protection with mechanical air filtration. The intelligent adiabatic *Smart Cooling™* system is mounted externally in front of the condensers of the cooling equipment. *Smart Cooling™* initiates the adiabatic process even before the mechanical cooling kicks in and the equipment receives a temperature-reducing fine mist of processed water that within the cooling circuit.

Smart Cooling™ ensures 100% condenser protection from direct contact with water.



Main components:

Smart Cooling™ comprises the following key components: **protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners, and fixings.**

Protective membranes are installed outside the condenser and cover its entire surface, preventing water mist from coming into direct contact with the condenser.


Water filtration, purification, and sterilization: the system purifies water from minerals and sterilizes water to prevent bacterial occurrence.

A **high-pressure pump** provides water pressure of up to 70 bar while a water recirculation system reintroduces non-evaporated water into the water purification and pump system.

The **control unit** regulates the system according to real-time data sets such as chiller parameters, ambient air temperature, and humidity to supply the adiabatic system with the appropriate amount of water.


A **high-pressure nozzle** provides water spray with **5- to 40-micron droplets.**

A **set of fasteners and fixings** ensure the compatibility of the equipment with the chiller.



Measuring instruments:

A RIF600 ultrasonic water flow meter was used to measure the effectiveness of the chiller. The energy monitoring equipment Enicope analytics (BEST) was used to measure energy consumption. The Temperature & Humidity monitoring data logger (Elitech) was used to measure ambient temperature, humidity & air entering temperature into the condenser coils.



Chiller without Smart Cooling™ system



Chiller with Smart Cooling™ system

- **Equipment tested:** Air-cooled water chillers, **Trane RTAC 500**



BTU Reader



Temperature and Humidity Reader



Enicope (Energy Reader)

Testing procedures:

Testing has been carried out on chiller No. 1.

Testing period: 2022/07/09 to 2022/07/12 – adiabatic system *Smart Cooling*™ switched

ON

Testing period: 2022/07/13 to 2022/07/16 – adiabatic system *Smart Cooling*™ switched

OFF

Step 1:

A data logger is installed on the subject HVAC equipment to collect all applicable real-time energy consumption and unit performance information. Data is collected by using an Enscope Analytics temperature sensor and BTU reader.

Step 2:

The *Smart Cooling*™ system is switched **ON**

Step 3:

During the period between 09/07/2022 and 12/07/2022, the test measured energy used by the chillers with the intelligent adiabatic system *Smart Cooling*™ turned **ON** (Chiller #1 was in operation). During this period, the chiller operated 96 hours, consumed **26.177 MW/h** of electricity, produced **79.396 MW/h** of cooling, with average chiller efficiency **3.15 kW/kW** and average ambient temperature **40.75 °C**.

Step 4:

The *Smart Cooling*™ system is switched **OFF**


Step 5:

During the period from 13/07/2022 - 16/07/2022, the test measured energy used by the chiller without the intelligent adiabatic system *Smart Cooling*™ unit turned **OFF** (Chiller #1 was in operation). During this period, the chiller operated 96 hours, consumed **40.502 MW/h** of electricity, and produced **81.885 MW/h** of cooling, with average chiller efficiency **2.18 kW/kW** and average ambient temperature **42.91 °C**.

Test Results Comparison

Smart Cooling™ system **OFF** – Total Energy Usage: **2.18 kW/h**

Smart Cooling™ system **ON** – Total Energy Usage: **3.15 kW/h**



Post-analysis of data monitoring shows **44.5 %** improvement in chiller performance achieved by the *Smart Cooling™* system during **4 working days**.

Testing Results Overview:

Smart Cooling™ Test Report in Chiller 1 – Al Hammadi Hospital, Riyadh, KSA


SC STATUS	SC OFF	SC ON
TEST PERIOD	Wed – 13/07/2022 Sat – 16/07/2022	Sat – 09/07/2022 Tue – 12/07/2022
CHILLER OPERATING HOURS (“hrs”)	96 hrs	96 hrs
AVG. AMBIENT TEMPERATURE (°C)	42.91 °C	40.75 °C
AVG. HUMIDITY (%)	11.35 %	12.85 %
TOTAL ENERGY USAGE (kWh)	40,502 kWh	26,177 kWh
TOTAL PRODUCED COOLING (kWh)	81,885 kWh	79,396 kWh
AVG. UNIT EFFICIENCY (kW/kW)	2.18 kW/kW	3.15 kW/kW
CHILLER EFFICIENCY (%)	44.5% improvement	

Test Date/Time	Chiller Operational	Ambient T	Ambient RH	CHW Flow	CHWR T	CHWS T	Cooling CAI	Energy Usage	Chiller Efficiency
DD/MM/YYYY	Hrs	°C	%	m³/hr	°C	°C	kWh	kWh	KW/KW
09/07/2022	24.0 hrs	40.9 °C	13.6 %	206.28	8.62 °C	5.25 °C	19413.82	6245.71	3.11
10/07/2022	24.0 hrs	40.7 °C	12.5 %	199.75	9.23 °C	5.42 °C	21257.43	5857.19	3.73
11/07/2022	24.0 hrs	41.0 °C	12.0 %	205.76	9.01 °C	5.59 °C	19623.80	6676.71	3.09
12/07/2022	24.0 hrs	40.3 °C	13.3 %	206.87	8.83 °C	5.52 °C	19100.65	7397.00	2.67

Test Date/Time	Chiller Operational	Ambient T	Ambient RH	CHW Flow	CHWR T	CHWS T	Cooling CAI	Energy Usage	Chiller Efficiency
DD/MM/YYYY	Hrs	°C	%	m³/hr	°C	°C	kWh	kWh	KW/KW
13/07/2022	24.0 hrs	41.7 °C	11.3 %	208.76	9.12 °C	5.56 °C	20739.45	8820.66	2.44
14/07/2022	24.0 hrs	42.5 °C	11.9 %	212.64	9.15 °C	5.90 °C	19260.44	10417.45	2.02
15/07/2022	24.0 hrs	43.6 °C	11.7 %	211.91	9.28 °C	5.86 °C	20195.94	9946.28	2.29
16/07/2022	24.0 hrs	44.0 °C	10.4 %	211.26	9.64 °C	5.96 °C	21688.98	11318.08	1.97

NOTE: refer to the supported document for hourly data.

Chiller Energy Usage Overview



Conclusion:

Test results data show that the adiabatic equipment *Smart Cooling*[™] increases chiller performance, on average, by **44.5%** during 4 operating days.

Ali Soufan
July 18, 2022



Annex:



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter	DN80	Date	15/12/2018
Ambient temperature	29°C	Model:	RIF600W
Standard Device before test	Normal		
Standard Device After Test	Normal		
Test result	Qualified		
Measured Medium	Water		
Accuracy	1%		
Signal Strength	UP: 90 DOWN: 90		
Standard device name	Static volumetric method/standard Meter Method Water Flow/Standard Device		
Standard device accuracy	0,20%		

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error	Repeatability	
Point	m3/h		°C	Mpa	m3/h		%	%	
Point 1	101,52	101,47	25,0	0,300	102,27	102,10	0,739	-0,147	0,147
	101,47		25,0	0,300	102,07		0,591		
	101,42		25,0	0,300	101,97		0,542		
Point 2	71,27	71,27	25,0	0,300	71,75	71,75	0,673	-0,146	0,147
	71,19		25,0	0,300	71,65		0,646		
	71,34		25,0	0,300	71,86		0,729		
Point 3	26,32	26,36	25,0	0,300	26,51	26,55	0,722	-0,132	0,147
	26,36		25,0	0,300	26,56		0,759		
	26,39		25,0	0,300	26,58		0,720		

Verification Based on JIG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione DN80
Temperatura ambiente 29°C
Dispositivo standard prima del test Normale
Dispositivo standard dop il test Normale
Risultato del test Qualified
Liquido Acqua
Accuratezza 1%
Potenza dei segnali UP: 90
DOWN: 90

Date 15/12/2018

Model: RIF600W

Tipo di dispositivo standard Metodo volumetrico statico/Misuratore di portata volumetrico
Accuratezza del dispositivo stand 0,20%

Test	Misuratore standard	Temperatura	Pressione	Misuratore testato	errore base	Ripetibilità
Punti	m3/h	°C	Mpa	m3/h	%	%
Punto 1	101,52	25,0	0,300	102,27	0,739	-0,147
	101,47	25,0	0,300	102,07	0,591	
	101,42	25,0	0,300	101,97	0,542	
Punto 2	71,27	25,0	0,300	71,75	0,673	-0,146
	71,19	25,0	0,300	71,65	0,646	
	71,34	25,0	0,300	71,86	0,729	
Punto 3	26,32	25,0	0,300	26,51	0,722	-0,132
	26,36	25,0	0,300	26,56	0,759	
	26,39	25,0	0,300	26,58	0,720	

Verification Based on JJG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1