


25 August 2022

TEST REPORT 160



SMART COOLING™ PRO10 SYSTEM

Saudi British Bank

Test Participants:

Project name: **SAUDI BRITISH BANK** Location: **Dammam, KSA**

Customer: **SAUDI BRITISH BANK**

Contractor: **Mr. Adel Batsh**

Swiss Integrated Energy Technologies: **Armands Mucenieks**

Table of Contents

Introduction:	3
Main components:	4
Measuring instruments:	5
Testing procedures:	5
Conclusion:	9
Annex:	10

Introduction:

Type of building: SABB Bank, Dammam.

Cooling units: Air cooled water chiller **Trane RTAA 324**

Chiller booster: *Smart Cooling™ PRO 10*, adiabatic technology with condenser protection.

Chillers were retrofitted with the intelligent adiabatic *Smart Cooling™* system to reduce their electricity consumption and increase COP (Coefficient of Performance) efficiency.

The intelligent adiabatic *Smart Cooling™* system combines an adiabatic evaporative pre-cooling process and condenser protection with mechanical air filtration. The intelligent adiabatic *Smart Cooling™* system is mounted externally in front of the condensers of the cooling equipment. *Smart Cooling™* initiates the adiabatic process even before the mechanical cooling kicks in and the equipment receives a temperature-reducing fine mist of processed water that within the cooling circuit.



Main components:


Smart Cooling™ comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners, and fixings.

- **Protective membranes** cover the condenser surface, preventing direct water contact.
- **Water system** purifies and sterilizes water to prevent mineral buildup and bacteria.
- **Pump** provides 70 bar pressure.
- **Control unit** regulates operation via real-time data (temperature, humidity, chiller parameters).
- **Nozzles** spray 5–40 µm droplets.
- A set of **fasteners and fixings** ensure the compatibility of the equipment with the chiller.



Measuring instruments:

A RIF600 ultrasonic water flow meter was used to measure the effectiveness of the chiller. The energy monitoring equipment Enicope analytics (BEST) was used to measure energy consumption. The Temperature & Humidity monitoring data logger (Elitech) was used to measure ambient temperature, humidity & air entering temperature into the condenser coils.



Chiller without Smart Cooling™ system



Chiller with Smart Cooling™ system

- **Equipment tested:** Air-cooled water chillers, **Trane RTAC 500**



BTU Reader



Temperature and Humidity Reader



Eniscopes (Energy Reader)

Testing procedures:

Testing has been carried out on chiller No. 1.

Testing period: 2022/08/21 to 2022/08/23 – adiabatic system *Smart Cooling*™ switched **ON**

Testing period: 2022/08/23 to 2022/08/25 – adiabatic system *Smart Cooling*™ switched **OFF**

Step 1:

A data logger is installed on the subject HVAC equipment to collect all applicable real-time energy consumption and unit performance information. Data is collected by using an Enscope Analytics temperature sensor and BTU reader.

Step 2:

The *Smart Cooling*™ system is switched **ON**

Step 3:

During the period between **21/08/2022** and **23/08/2022**, the test measured energy used by the chillers with the intelligent adiabatic system *Smart Cooling*™ turned **ON** (Chiller #1 was in operation). During this period, the chiller operated 48 hours, consumed **13.12 MW/h** of electricity, produced **29.396 MW/h** of cooling, with average chiller efficiency **2.27 kW/kW** and average ambient temperature **44.88 °C**.

Step 4:

The *Smart Cooling*™ system is switched **OFF**


Step 5:

During the period from **23/08/2022** – **25/08/2022**, the test measured energy used by the chiller without the intelligent adiabatic system *Smart Cooling*™ unit turned **OFF** (Chiller #1 was in operation). During this period, the chiller operated 72 hours, consumed **14.416 MW/h** of electricity, and produced **22.527 MW/h** of cooling, with average chiller efficiency **1.55 kW/kW** and average ambient temperature **44.09 °C**.

Test Results Comparison

Smart Cooling™ system **OFF** – Total Energy Usage: **14.416 MW/h**

Smart Cooling™ system **ON** – Total Energy Usage: **13.12 MW/h**



Post-analysis of data monitoring shows **46.8% improvement** in chiller performance achieved by the *Smart Cooling™* system **during 4 working days**.

Testing Results Overview:

Smart Cooling™ Test Report in Chiller – SABB Bank, Dammam, KSA


SC STATUS	SC OFF	SC ON
TEST PERIOD	Tue – 23/08/2022 Thu – 25/08/2022	Tue – 23/08/2022 Thu – 25/08/2022
CHILLER OPERATING HOURS (“hrs”)	48 hrs	48 hrs
AVG. AMBIENT TEMPERATURE (°C)	44.09 °C	44.88 °C
AVG. HUMIDITY (%)	37.17 %	38.27 %
TOTAL ENERGY USAGE (kWh)	14,416 kWh	13,121 kWh
TOTAL PRODUCED COOLING (kWh)	22,527 kWh	29,919 kWh
AVG. UNIT EFFICIENCY (kW/kW)	1.55 kW/kW	2.27 kW/kW
CHILLER EFFICIENCY (%)	46.8% improvement	

Test Date/Time	Chiller Operational	Ambient T	Ambient RH	CHW Flow	CHWR T	CHWS T	Cooling CAI	Energy Usage	Chiller Efficiency
DD/MM/YYYY	Hrs	°C	%	m³/hr	°C	°C	kWh	kWh	KW/KW
8/21/2022	24.0 hrs	43.4 °C	38.6 %	155.66	10.13 °C	6.78 °C	608.06	260.38	2.33
8/22/2022	24.0 hrs	43.7 °C	38.7 %	155.30	9.74 °C	6.42 °C	600.35	259.55	2.31
8/23/2022	24.0 hrs	47.6 °C	37.6 %	154.96	9.40 °C	6.15 °C	585.05	269.78	2.18

Test Date/Time	Chiller Operational	Ambient T	Ambient RH	CHW Flow	CHWR T	CHWS T	Cooling CAI	Energy Usage	Chiller Efficiency
DD/MM/YYYY	Hrs	°C	%	m³/hr	°C	°C	kWh	kWh	KW/KW
8/23/2022	24.0 hrs	43.6 °C	38.2 %	150.25	12.75 °C	10.60 °C	376.91	284.77	1.32
8/24/2022	24.0 hrs	44.1 °C	36.7 %	156.59	10.35 °C	7.85 °C	455.30	289.70	1.57
8/25/2022	24.0 hrs	44.6 °C	36.6 %	163.97	9.38 °C	6.72 °C	505.46	289.03	1.75

NOTE: refer to the supported document for hourly data.


Chiller Energy Usage Overview



Conclusion:

Test results data show that the adiabatic equipment *Smart Cooling*[™] increases chiller performance, on average, by **46.8%** during 4 operating days.

Armands Mucenieks
August 25, 2022



Annex:



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter	DN80	Date	15/12/2018
Ambient temperature	29°C	Model:	RIF600W
Standard Device before test	Normal		
Standard Device After Test	Normal		
Test result	Qualified		
Measured Medium	Water		
Accuracy	1%		
Signal Strength	UP: 90 DOWN: 90		
Standard device name	Static volumetric method/standard Meter Method Water Flow/Standard Device		
Standard device accuracy	0,20%		

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error		Repeatability	
Point	m3/h		°C	Mpa	m3/h		%		%	
Point 1	101,52	101,47	25,0	0,300	102,27	102,10	0,739	0,759	-0,147	0,147
	101,47		25,0	0,300	102,07		0,591			
	101,42		25,0	0,300	101,97		0,542			
Point 2	71,27	71,27	25,0	0,300	71,75	71,75	0,673		-0,146	
	71,19		25,0	0,300	71,65		0,646			
	71,34		25,0	0,300	71,86		0,729			
Point 3	26,32	26,36	25,0	0,300	26,51	26,55	0,722		-0,132	
	26,36		25,0	0,300	26,56		0,759			
	26,39		25,0	0,300	26,58		0,720			

Verification Based on JIG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1

Riels instruments srl | test Report

Pag. 1 di 2



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione	DN80	Date	15/12/2018
Temperatura ambiente	29°C	Model:	RIF600W
Dispositivo standard prima del test	Normale		
Dispositivo standard dop il test	Normale		
Risultato del test	Qualified		
Liquido	Acqua		
Accuratezza	1%		
Potenza dei segnali	UP: 90 DOWN: 90		
Tipo di dispositivo standard	Metodo volumetrico statico/Misuratore di portata volumetrico		
Accuratezza del dispositivo standa	0,20%		

Test	Misuratore standard	Temperatura	Pressione	Misuratore testato	errore base	Ripetibilità
Punti	m3/h	°C	Mpa	m3/h	%	%
Punto 1	101,52	25,0	0,300	102,27	0,739	-0,147
	101,47			102,07	0,591	
	101,42			101,97	0,542	
Punto 2	71,27	25,0	0,300	71,75	0,673	-0,146
	71,19			71,65	0,646	
	71,34			71,86	0,729	
Punto 3	26,32	25,0	0,300	26,51	0,722	-0,132
	26,36			26,56	0,759	
	26,39			26,58	0,720	

Verification Based on JIG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1