


16 June 2019

TEST REPORT 049



SMART COOLING™ PRO10 SYSTEM

Data center Istituto Nazionale di Ricerca Metrologica

Test Participants:

Project name: ISTITUTO NAZIONALE DI RICERCA METROLOGICA

Location: Torino TO, Italy

Customer: INRIM

Installer: D'Ambrosio

Swiss Integrated Energy Technologies: Luca Gallarate

Table of Contents

Introduction:	3
Main components:	4
Measuring instruments:	5
Testing Smart Cooling™ PRO 10	6
Testing data:	8
Conclusion:	9
Annex:	10
Annex 2:	12

Introduction:

Type of structure: INRIM Site Torino, Italy.

Cooling units: Air cooled water chiller **TRANE RTAF 310**.

Cooling capacity (manufacturer's data): 1074 kW.

Chiller booster: *Smart Cooling™ PRO 10*, adiabatic technology with condenser protection.

Chillers were retrofitted with the **intelligent adiabatic *Smart Cooling™*** system to **reduce their electricity consumption** and **increase COP (Coefficient of Performance) efficiency**.

The intelligent adiabatic *Smart Cooling™* system combines an **adiabatic evaporative pre-cooling process** and **condenser protection with mechanical air filtration**. The intelligent adiabatic *Smart Cooling™* system is mounted externally in front of the **condensers** of the cooling equipment. *Smart Cooling™* initiates the **adiabatic process** even before the **mechanical cooling** kicks in and the equipment receives a **temperature-reducing fine mist of processed water** that within the cooling circuit.

Smart Cooling™ ensures 100% condenser protection from direct contact with water.

Main components:

Smart Cooling™ comprises the following key components: protective membranes, water treatment and recirculation systems, high-pressure water pump, control unit, high-pressure nozzle panels, fasteners, and fixings.

- **Protective membranes** cover the condenser surface, preventing direct water contact.
- **Water system** purifies and sterilizes water to prevent mineral buildup and bacteria.
- **Pump** provides 70 bar pressure.
- **Control unit** regulates operation via real-time data (temperature, humidity, chiller parameters).
- **Nozzles** spray 5–40 µm droplets.
- A set of **fasteners and fixings** ensure the compatibility of the equipment with the chiller.



Measuring instruments:

Measurements used a **RIELS RIF 600 W** ultrasonic flow meter.

It measures flow based on **ultrasound time difference** across the pipe.

Connected to chiller pipes to verify efficiency with **Smart Cooling™** **ON** and **OFF**

Energy data was taken from the **electrical substation**.

- **Formula:**

$$COP = Cooling (kW) \div Electrical (kW)$$



Chiller with Smart Cooling™ system



Chiller without Smart Cooling™ system

- **Equipment tested:** Air-cooled water chillers, **TRANE RTAF 310**.
- Shown in **picture No.2** are the chiller's condensers fully enveloped by **Smart Cooling's™** protective membranes, which prevent water mist infiltration and damage.
- In the foreground is the **Smart Cooling™** pump station, pumping meticulously treated water at 70-bar pressure.
- The system is equipped with an automated Siemens controller.
- The system also includes a water drain line to re-filter and safely reuse water.

Picture No.2

Chiller equipped with chiller
equipped with **Smart Cooling™**



Testing *Smart Cooling*™

The test was performed on **15 June** and **16 June 2019**.

In performing the test, a **RIELS** (www.riels.it) **ultrasound flow meter** was used to record the flow of refrigerated water in the chiller, as well as the inlet and outlet water temperature.

For such purpose (in accordance with the specifications from **RIELS**) the insulation was removed from sections of the pipes and the sensors applied. Sensors were then covered with the insulation in order to avoid any possible temperature misreading by the probes caused by direct sunlight.

In any case, the flow meter is able to report any mistakes in installation and data reading. The equipment used on site was certified and calibrated, as documented on **Annex 1**.

The following data was provided by the customer's service provider:

- Piping outer diameter
- Piping thickness
- Piping material
- Refrigerated fluid type

With such data inputs the **RIELS** instrument returned the following readings:

- 15-06-19 12:50:00
- SYS:*R Date and time
- T1 SYS: sensors status - *R = *sensors and OK readings*
- T2 Fluid inlet temperature
- FLOW Fluid outlet temperature
- VEL Flow rate in m³/h
- EFR Fluid velocity in m/s
- Cooling power in kW/h (*1 RT = 3,51685 kW*)

For the same time period we asked the chiller's manufacturer, **TRANE**, to record energy consumption data (reported in **Annex 2**).

In order to record air temperature and relative humidity, a data logger was connected to the LOGO microprocessor that manages the *Smart Cooling*[™] system.

As a result of such operations, we retrieved the data reported in the table below, which shows:

- Date and time
- Compressors workload, in %
- Compressors energy consumption, in kW/h
- Theoretical COP at T=35°C as per TRANE's catalogue
- Cooling power in kW/h as reported by the RIELS equipment
- Real COP based on real cooling capacity and energy consumption
- Outdoor air temperature
- Outdoor relative humidity

Testing Data:

Date/Time	Workload %	Energy kWf/h	Th. COP	Th. Cap. kWf/h	Mes. Cap. kWf/h	Flow MC/h	Real COP	Air T °C	RH %	ΔCOP	ΔCap kWf	ΔEnergy kWe
15.06.2019 00:01	18.4	59.9288	4.47	268.01	366.958	226.06	6.1232	27	53	1.6510	98.94	22.12
15.06.2019 01:01	20.6	67.0942	4.64	311.60	382.239	227.01	5.6970	26	68	1.0528	70.64	15.21
15.06.2019 02:01	20.6	67.0942	4.47	300.06	376.386	224.21	5.6098	27	63	1.1376	76.33	17.07
15.06.2019 03:01	18.8	61.2316	4.47	273.84	355.150	225.28	5.8001	27	61	1.3279	81.31	18.18
15.06.2019 04:00	17.3	56.3461	4.47	251.99	359.580	228.12	6.3816	27	54	1.9094	107.59	24.06
15.06.2019 05:00	18.4	59.9288	4.31	258.44	344.656	225.97	5.7511	28	58	1.4386	86.21	19.99
15.06.2019 06:00	18.6	60.5802	4.31	261.25	333.180	228.15	5.4998	28	54	1.1873	71.93	16.68
15.06.2019 07:00	1.8	58.6260	4.31	252.82	326.058	224.66	5.5617	28	55	1.2492	73.23	16.98
15.06.2019 08:00	18.8	61.2316	4.31	264.06	358.563	228.76	5.8558	28	58	1.5433	94.50	21.91
15.06.2019 09:00	22.7	73.9339	4.03	297.58	420.582	229.66	5.6886	30	55	1.6636	123.00	30.56
15.06.2019 10:00	21.7	70.6769	3.66	258.61	374.396	227.99	5.2973	33	57	1.6382	115.78	31.64
15.06.2019 11:00	20.2	65.7914	3.26	214.71	273.086	227.60	4.1508	37	51	0.8873	58.37	17.89
15.06.2019 12:00	27.0	87.9390	3.35	294.96	452.987	232.56	5.1512	36	50	1.7970	158.02	47.11
15.06.2019 13:00	41.1	133.8627	3.35	449.00	659.277	228.44	4.9250	36	53	1.5709	210.28	62.69
15.06.2019 14:00	27.7	90.2189	3.45	311.26	458.641	228.27	5.0836	35	54	1.6336	147.39	42.72
15.06.2019 15:00	26.8	87.2876	3.35	292.78	433.102	229.71	4.9618	36	51	1.6076	140.32	41.84
15.06.2019 16:00	23.3	75.8881	3.45	261.81	410.846	230.41	5.4138	35	49	1.9638	149.03	43.20
15.06.2019 17:00	0.0	0	0.00	80.69	228.258	—	—	—	—	—	—	—
15.06.2019 18:00	32.8	106.8296	3.55	379.40	557.796	229.88	5.2214	34	55	1.6699	178.39	50.23
15.06.2019 19:00	14.4	46.9008	3.66	171.61	289.905	229.00	6.1812	33	47	2.5221	118.29	32.33
15.06.2019 20:00	26.2	85.3334	3.66	312.24	465.645	228.57	5.4568	33	49	1.7977	153.40	41.92
15.06.2019 21:00	21.3	69.3741	4.03	279.23	405.153	228.00	5.8401	30	51	1.8151	125.92	31.29
15.06.2019 22:00	20.8	67.7456	4.16	282.08	428.859	255.04	6.3304	29	50	2.1666	146.78	35.25
15.06.2019 23:00	23.5	76.5395	4.16	318.69	440.761	227.46	5.7586	29	55	1.5948	122.07	29.32
16.06.2019 00:00	18.4	59.9288	4.47	268.01	350.706	227.84	5.8520	27	63	1.3798	82.69	18.49
16.06.2019 01:00	18.8	61.2316	4.64	284.37	336.374	225.35	5.4935	26	68	0.8492	52.00	11.20
16.06.2019 02:00	19.4	63.1858	4.64	293.45	344.166	229.88	5.4469	26	68	0.8027	50.72	10.92
16.06.2019 03:00	18.4	59.9288	4.83	289.46	341.432	226.64	5.6973	25	69	0.8673	51.98	10.76
16.06.2019 04:00	19.4	63.1858	4.83	305.19	365.148	225.05	5.7790	25	69	0.9490	59.96	12.41
16.06.2019 05:00	18.8	61.2316	4.83	295.75	324.067	226.89	5.2925	25	72	0.4625	28.32	5.86
16.06.2019 05:59	16.9	55.0433	4.64	255.63	304.482	227.24	5.5317	26	60	0.8875	48.85	10.52
16.06.2019 06:59	18.8	61.2316	4.31	264.06	314.078	226.57	5.1293	28	65	0.8168	50.02	11.60
16.06.2019 07:59	18.2	59.2774	3.90	230.90	292.610	228.49	4.9363	31	60	1.0411	61.71	15.84
16.06.2019 08:59	34.7	113.0179	3.90	440.22	593.213	226.81	5.2488	31	65	1.3537	152.99	39.28
16.06.2019 09:59	34.7	113.0179	3.66	413.54	425.639	225.90	3.7661	33	62	0.1070	12.10	3.31
16.06.2019 10:59	28.3	92.1731	3.66	337.27	357.341	227.54	3.8768	33	60	0.2178	20.07	5.49
16.06.2019 11:59	31.0	100.9670	3.66	369.45	515.086	228.35	5.1015	33	50	1.4424	145.64	39.80
16.06.2019 12:59	39.8	129.6286	3.55	460.37	581.142	193.75	4.4831	34	52	0.9317	120.77	34.01
16.06.2019 13:59	11.3	36.8041	3.45	126.97	194.730	231.72	5.2910	35	45	1.8410	67.76	19.64
16.06.2019 14:59	13.8	44.9466	3.26	146.68	225.835	196.04	5.0245	37	43	1.7610	79.15	24.25
16.06.2019 15:59	13.4	43.6438	3.10	135.13	164.445	196.23	3.7679	39	41	0.6717	29.32	9.47
16.06.2019 16:59	12.8	41.6896	3.45	143.83	212.003	227.93	5.0853	35	53	1.6353	68.17	19.76
16.06.2019 17:59	15.3	49.8321	3.45	171.92	275.816	195.87	5.5349	35	48	2.0849	103.90	30.11
16.06.2019 18:59	34.9	113.6693	3.26	370.96	566.794	227.90	4.9863	37	43	1.7228	195.83	60.01
16.06.2019 19:59	35.7	116.2749	3.55	412.95	600.258	228.70	5.1624	34	55	1.6109	187.31	52.74
16.06.2019 20:59	24.6	80.1222	3.66	293.17	429.412	227.92	5.3595	33	57	1.7004	136.24	37.23
16.06.2019 21:59	22.3	72.6311	3.90	282.91	397.541	227.19	5.4734	31	65	1.5783	114.63	29.43
16.06.2019 22:59	22.1	71.9797	4.03	289.72	413.556	228.55	5.7455	30	67	1.7205	123.84	30.77
16.06.2019 23:59	20.2	65.7914	4.03	264.81	367.793	224.57	5.5903	30	72	1.5653	102.98	25.59
17.06.2019 00:59	22.1	71.9797	4.03	289.72	408.854	225.98	5.6801	30	68	1.6551	119.14	29.60
17.06.2019 01:59	21.3	69.3741	4.16	288.86	410.357	229.29	5.9151	29	65	1.7513	—	—
17.06.2019 02:59	19.8	64.4886	4.16	268.52	360.168	228.38	5.5850	29	65	1.4212	—	—
17.06.2019 03:59	19.6	63.8372	4.03	256.94	363.319	229.04	5.6913	30	61	1.6663	—	—
17.06.2019 04:59	0.0	0	0.00	27.52	229.286	229.29	—	—	—	—	—	—
17.06.2019 05:59	22.9	74.5853	4.16	310.56	431.337	228.70	5.7831	29	63	1.6193	—	—
17.06.2019 06:59	26.8	87.2876	3.90	340.00	350.367	230.35	4.0139	31	65	0.1188	—	—
17.06.2019 07:58	19.4	63.1858	3.55	224.40	363.891	229.46	5.7591	34	54	2.2076	—	—


Conclusion:

As a result of the test, in accordance with the data reported above, implementing the *Smart Cooling*[™] system has allowed the **TRANE RTAF 310** chiller to increase its cooling capacity and simultaneously reduce energy consumption up to achieving a COP **higher than 5** (at *reference temperature* = 35 °C).

Testing during two days with compressor workload on **22.31 %** average showed:

- Average COP increase **1.41**
- Electric energy consumption decreased by **27 %**
- Average cooling capacity increased by **37 %**
- Overall savings during test period **1308.27 kW**
- Water consumption during test period **23.51 m³**
- Return on Investment **6 months**

Luca Gallarate
16 June 2019



Annex:



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Clamp-on Ultrasonic Meter Calibration Report

Pipe diameter	DN80	Date	15/12/2018
Ambient temperature	29°C	Model:	RIF600W
Standard Device before test	Normal		
Standard Device After Test	Normal		
Test result	Qualified		
Measured Medium	Water		
Accuracy	1%		
Signal Strength	UP: 90 DOWN: 90		
Standard device name	Static volumetric method/standard Meter Method Water Flow/Standard Device		
Standard device accuracy	0,20%		

Test	Standard Meter flow		Temperature	Pressure	Tested Meter Flow		Basic Error		Repeatability	
Point	m3/h		°C	Mpa	m3/h		%		%	
Point 1	101,52	101,47	25,0	0,300	102,27	102,10	0,739	0,759	-0,147	0,147
	101,47		25,0	0,300	102,07		0,591			
	101,42		25,0	0,300	101,97		0,542			
Point 2	71,27	71,27	25,0	0,300	71,75	71,75	0,673	0,759	-0,146	0,147
	71,19		25,0	0,300	71,65		0,646			
	71,34		25,0	0,300	71,86		0,729			
Point 3	26,32	26,36	25,0	0,300	26,51	26,55	0,722	0,759	-0,132	0,147
	26,36		25,0	0,300	26,56		0,759			
	26,39		25,0	0,300	26,58		0,720			

Verification Based on JIG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1



Riels instruments srl
Viale Spagna, 16
35020 Ponte San Nicolò (PD) - ITALY
Ph. +39 0498961771 | info@riels.it



RIF600 | Test Report misuratore di portata ad ultrasuoni clamp on

Diametro tubazione	DN80	Date	15/12/2018
Temperatura ambiente	29°C	Model:	RIF600W
Dispositivo standard prima del test	Normale		
Dispositivo standard dop il test	Normale		
Risultato del test	Qualified		
Liquido	Acqua		
Accuratezza	1%		
Potenza dei segnali	UP: 90 DOWN: 90		
Tipo di dispositivo standard	Metodo volumetrico statico/Misuratore di portata volumetrico		
Accuratezza del dispositivo standa	0,20%		

Test	Misuratore standard	Temperatura	Pressione	Misuratore testato	errore base	Ripetibilità
Punti	m3/h	°C	Mpa	m3/h	%	%
Punto 1	101,52	25,0	0,300	102,27	0,739	-0,147
	101,47	25,0	0,300	102,07	0,591	
	101,42	25,0	0,300	101,97	0,542	
Punto 2	71,27	25,0	0,300	71,75	0,673	-0,146
	71,19	25,0	0,300	71,65	0,646	
	71,34	25,0	0,300	71,86	0,729	
Punto 3	26,32	25,0	0,300	26,51	0,722	-0,132
	26,36	25,0	0,300	26,56	0,759	
	26,39	25,0	0,300	26,58	0,720	

Verification Based on JJG 1030-2007 < Ultrasonic flowmeter verification procedures >
Scale Factor=1

Annex 2:



Trane Italia srl
Viale Europa, 30/c2
20090 Cusago (MI)
Tel +39 02.90.335.1
Fax +39 02.90.335.901
www.trane.com

Filiale di Roma
Via Ercolano Salvi 12 , Int. 6
00143 Roma
Tel +39 06.59.6495.1
Fax serv. +39 06.59.6495.49
Fax com. +39 06.59.6495.39

Filiale di Padova
Viale Europa 14/A
35020 Ponte San Nicolò
Padova

Cusago Milano 20/09/2019

Spett.le D'Ambrosio Impianti srl,

**Oggetto: Valutazione e incrocio dati di funzionamento gruppo refrigeratore GVAF310
s.n°ELB3311 e sistema adiabatico Smart Cooling.**

A seguito dell'incontro avvenuto Lunedì 16 Settembre c/o la vostra sede situata in Via Germania 3 a Collegno To, per la valutazione e visione dei dati di funzionamento del gruppo GVAF310 s.n°ELB3311 installato c/o I.N.R.I.M Strada Delle Cacce 92 di Torino.

Incrociando i dati rilevati dal sistema di gestione installato sul gruppo e i dati rilevati, nelle date del 15 e 16 Giugno 2019, dalla società Smart Cooling, fornitrice del sistema adiabatico installato sul gruppo refrigeratore, confermiamo i dati di funzionamento riportati nell'allegato.

Distinti saluti

Giroletti Stefano
Service Technician Coordinator & Quotation Engineer
Piemonte, Liguria and Valle D'Aosta